

 Rangeland Energy, LLC	Weekly Construction Status NDPSC Docket#: PU-10-637						
	Rangeland Pipeline, LLC PU-10-637	Rev	Date	Issued For	By	Chk'd	App'd
COLT Connector Pipeline Williams County							Page: 1 of 2
Date:	April 26, 2012						
Time Period:	April 20, 2012 through April 26, 2012						

Contacts	Name	Company	Office	Cell
Sr. VP, Engineering & Ops	Rafael Colaco	Rangeland Energy	281-566-3006	713-724-4444
Project Engineer	Eric Weise	Rangeland Energy	281-566-3011	215-280-1332

COLT Connector Pipeline Construction

This Week's Activities

- Environmental inspections continue..
- RoW clean-up activities.

Next Week's Activities

- RoW cleanup

COLT Connector % Complete

Clearing / Grading	100 % complete	Trenching	100 % complete
Stringing	100 % complete	Lowering	100 % complete
Welding	100 % complete	Backfill	100 % complete
Finish Cleanup	70 % complete	Rough Cleanup	90 % complete

Beaver Lodge Facility Construction

This Week's Activities

- Storage tank floor and wall related activities.
- Fabrication of above ground piping.
- Set electrical building

Next Week's Activities

- Storage tank erection activities
- Fabricate and installation of above ground piping.
- Pressure test below grade piping.

Beaver Lodge % Complete

Rough Site Grading & Civil Work	72	% complete
Mechanical & Electrical Bldgs.	65	% complete
Tank Construction	20	% complete
Mechanical	20	% complete
Electrical	15	% complete
Finish grading	0	% complete