



**Weekly Construction Status  
NDPSC  
Docket#: PU-10-637**

Rangeland Pipeline, LLC PU-10-637	<b>Rev</b>	<b>Date</b>	<b>Issued For</b>	<b>By</b>	<b>Chk'd</b>	<b>App'd</b>	<b>Originated by/date</b> Eric Weise   5/4/12
COLT Connector Pipeline Williams County							<b>Page:</b> 1 of 2
<b>Date:</b>	May 4, 2012						
<b>Time Period:</b>	April 27, 2012 through May 3, 2012						

<b>Contacts</b>	<b>Name</b>	<b>Company</b>	<b>Office</b>	<b>Cell</b>
Sr. VP, Engineering & Ops	Rafael Colaco	Rangeland Energy	281-566-3006	713-724-4444
Project Engineer	Eric Weise	Rangeland Energy	281-566-3011	215-280-1332

**COLT Connector Pipeline Construction**

**This Week's Activities**

- Environmental inspections continue.
- RoW clean-up activities.

**Next Week's Activities**

- RoW cleanup

**COLT Connector % Complete**

Clearing / Grading	100 % complete	Trenching	100 % complete
Stringing	100 % complete	Lowering	100 % complete
Welding	100 % complete	Backfill	100 % complete
Finish Cleanup	80 % complete	Rough Cleanup	95 % complete

---

---

### Beaver Lodge Facility Construction

#### This Week's Activities

- Storage tank erection activities.
- Pressure test of below grade piping.
- Fabrication of above ground piping.

#### Next Week's Activities

- Storage tank erection activities
- Fabricate and installation of above ground piping.

### Beaver Lodge % Complete

Rough Site Grading & Civil Work	72	% complete
Mechanical & Electrical Bldgs.	70	% complete
Tank Construction	22	% complete
Mechanical	25	% complete
Electrical	15	% complete
Finish grading	0	% complete