


| | | | | | | | |
|-------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------|-----|------|------------|----|-------|-----------------|
|  Rangeland Energy, LLC | Weekly Construction Status NDPSC Docket#: PU-10-637 | | | | | | |
| | Rangeland Pipeline, LLC PU-10-637 | Rev | Date | Issued For | By | Chk'd | App'd |
| COLT Connector Pipeline Williams County | | | | | | | Page: 1 of 2 |
| Date: | May 10, 2012 | | | | | | |
| Time Period: | May 4, 2012 through May 10, 2012 | | | | | | |

| Contacts | Name | Company | Office | Cell |
|---------------------------|---------------|------------------|--------------|--------------|
| Sr. VP, Engineering & Ops | Rafael Colaco | Rangeland Energy | 281-566-3006 | 713-724-4444 |
| Project Engineer | Eric Weise | Rangeland Energy | 281-566-3011 | 215-280-1332 |

COLT Connector Pipeline Construction

This Week's Activities

- Environmental inspections continue.
- Weather delayed work.

Next Week's Activities

- RoW seeding.
- Fence installation surrounding block valve site.

COLT Connector % Complete

| | | | |
|--------------------|----------------|---------------|----------------|
| Clearing / Grading | 100 % complete | Trenching | 100 % complete |
| Stringing | 100 % complete | Lowering | 100 % complete |
| Welding | 100 % complete | Backfill | 100 % complete |
| Finish Cleanup | 80 % complete | Rough Cleanup | 95 % complete |

Beaver Lodge Facility Construction

This Week's Activities

- Storage tank erection activities.
- Fabrication of above ground piping.

Next Week's Activities

- Storage tank erection activities
- Fabricate and installation of above ground piping.
- Concrete work for building approaches.

Beaver Lodge % Complete

| | | |
|---------------------------------|----|------------|
| Rough Site Grading & Civil Work | 72 | % complete |
| Mechanical & Electrical Bldgs. | 72 | % complete |
| Tank Construction | 25 | % complete |
| Mechanical | 27 | % complete |
| Electrical | 15 | % complete |
| Finish grading | 0 | % complete |