



**Weekly Construction Status  
NDPSC  
Docket#: PU-10-637**

Rangeland Pipeline, LLC PU-10-637	Rev	Date	Issued For	By	Chk'd	App'd	Originated by/date
COLT Connector Pipeline Williams County							Eric Weise   5/25/12
							Page: 1 of 2
<b>Date:</b>	May 25, 2012						
<b>Time Period:</b>	May 18, 2012 through May 24, 2012						

Contacts	Name	Company	Office	Cell
Sr. VP, Engineering & Ops	Rafael Colaco	Rangeland Energy	281-566-3006	713-724-4444
Project Engineer	Eric Weise	Rangeland Energy	281-566-3011	215-280-1332

**COLT Connector Pipeline Construction**

**This Week's Activities**

- Environmental inspections continue.
- Filled line.

**Next Week's Activities**

- Tree planting.

**COLT Connector % Complete**

Clearing / Grading	100 % complete	Trenching	100 % complete
Stringing	100 % complete	Lowering	100 % complete
Welding	100 % complete	Backfill	100 % complete
Finish Cleanup	90 % complete	Rough Cleanup	98 % complete

---

### **Beaver Lodge Facility Construction**

#### **This Week's Activities**

- Storage tank erection activities.
- Various concrete pads for stairs, equipment, and drain systems.

#### **Next Week's Activities**

- Storage tank erection activities
- Fabricate and installation of above ground piping.

#### **Beaver Lodge % Complete**

Rough Site Grading & Civil Work	72	% complete
Mechanical & Electrical Bldgs.	72	% complete
Tank Construction	27	% complete
Mechanical	30	% complete
Electrical	15	% complete
Finish grading	0	% complete