



**Weekly Construction Status
NDPSC
Docket#: PU-10-637**

Rangeland Pipeline, LLC PU-10-637	Rev	Date	Issued For	By	Chk'd	App'd	Originated by/date	
COLT Connector Pipeline Williams County							Eric Weise	6/1/12
							Page:	
							1 of 2	
Date:		June 1, 2012						
Time Period:		May 25, 2012 through May 31, 2012						

Contacts	Name	Company	Office	Cell
Sr. VP, Engineering & Ops	Rafael Colaco	Rangeland Energy	281-566-3006	713-724-4444
Project Engineer	Eric Weise	Rangeland Energy	281-566-3011	215-280-1332

COLT Connector Pipeline Construction

This Week's Activities

- Environmental inspections continue.

Next Week's Activities

- Tree planting.

COLT Connector % Complete

Clearing / Grading	100 % complete	Trenching	100 % complete
Stringing	100 % complete	Lowering	100 % complete
Welding	100 % complete	Backfill	100 % complete
Finish Cleanup	90 % complete	Rough Cleanup	98 % complete

Beaver Lodge Facility Construction

This Week's Activities

- Storage tank erection activities.
- Installation of above ground piping

Next Week's Activities

- Storage tank erection activities
- Fabricate and installation of above ground piping.

Beaver Lodge % Complete

Rough Site Grading & Civil Work	72	% complete
Mechanical & Electrical Bldgs.	72	% complete
Tank Construction	28	% complete
Mechanical	32	% complete
Electrical	15	% complete
Finish grading	0	% complete