

	<b>Weekly Construction Status NDPSC Docket#: PU-10-637</b>						
	Rangeland Pipeline, LLC PU-10-637	<b>Rev</b>	<b>Date</b>	<b>Issued For</b>	<b>By</b>	<b>Chk'd</b>	<b>App'd</b>
COLT Connector Pipeline Williams County							<b>Page:</b> 1 of 2
<b>Date:</b>	June 7, 2012						
<b>Time Period:</b>	June 1, 2012 through June 7, 2012						

<b>Contacts</b>	<b>Name</b>	<b>Company</b>	<b>Office</b>	<b>Cell</b>
Sr. VP, Engineering & Ops	Rafael Colaco	Rangeland Energy	281-566-3006	713-724-4444
Project Engineer	Eric Weise	Rangeland Energy	281-566-3011	215-280-1332

### COLT Connector Pipeline Construction

#### This Week's Activities

- Environmental inspections continue.

#### Next Week's Activities

- Tree planting.

### COLT Connector % Complete

Clearing / Grading	100 % complete	Trenching	100 % complete
Stringing	100 % complete	Lowering	100 % complete
Welding	100 % complete	Backfill	100 % complete
Finish Cleanup	90 % complete	Rough Cleanup	98 % complete

---

### Beaver Lodge Facility Construction

#### This Week's Activities

- Storage tank erection activities.
- Installation of above ground piping

#### Next Week's Activities

- Storage tank erection activities
- Fabricate and installation of above ground piping.
- Above ground electrical to begin.

### Beaver Lodge % Complete

Rough Site Grading & Civil Work	72	% complete
Mechanical & Electrical Bldgs.	72	% complete
Tank Construction	30	% complete
Mechanical	35	% complete
Electrical	17	% complete
Finish grading	0	% complete