



**Weekly Construction Status
NDPSC Docket#:
PU-10-637**

Rangeland Pipeline, LLC PU-10-637	Rev	Date	Issued For	By	Chk'd	App'd	Originated by/date
							Eric Weise 6/21/12
COLT Connector Pipeline Williams County							Page: 1 of 2
Date:	June 21, 2012						
Time Period:	June 15, 2012 through June 21, 2012						

Contacts	Name	Company	Office	Cell
Sr. VP, Engineering & Ops	Rafael Colaco	Rangeland Energy	281-566-3006	713-724-4444
Project Engineer	Eric Weise	Rangeland Energy	281-566-3011	215-280-1332

COLT Connector Pipeline Construction

This Week's Activities

- Environmental inspections continue. Some work rained out.

Next Week's Activities

- Tree planting

COLT Connector % Complete

Clearing / Grading	100 % complete	Trenching	100 % complete
Stringing	100 % complete	Lowering	100 % complete
Welding	100 % complete	Backfill	100 % complete
Finish Cleanup	90 % complete	Rough Cleanup	98 % complete

Beaver Lodge Facility Construction

This Week's Activities

- Storage tank erection activities.
- Completion of pump station piping/make ready for hydrotest
- Installation of above ground electrical

Next Week's Activities

- Storage tank erection activities/floating roof construction
- Hydrotesting of pump station piping
- Installation of above ground electrical

Beaver Lodge % Complete

Rough Site Grading & Civil Work	72	% complete
Mechanical & Electrical Bldgs.	75	% complete
Tank Construction	40	% complete
Mechanical	45	% complete
Electrical	22	% complete
Finish grading	0	% complete