



**Weekly Construction Status  
NDPSC  
Docket#: PU-10-637**

|  |   |      |            |    |       |       |                      |
|--|---|------|------------|----|-------|-------|----------------------|
| Rangeland Pipeline, LLC<br>PU-10-637       | Rev   | Date | Issued For | By | Chk'd | App'd | Originated by/date   |
| COLT Connector Pipeline<br>Williams County |   |      |            |    |       |       | Eric Weise   9/20/12 |
|  |   |      |            |    |       |       | Page:<br>1 of 2      |
| <b>Date:</b>                               | September 20, 2012                            |      |            |    |       |       |                      |
| <b>Time Period:</b>                        | September 14, 2012 through September 20, 2012 |      |            |    |       |       |                      |

| Contacts                  | Name          | Company          | Office       | Cell         |
|---------------------------|---------------|------------------|--------------|--------------|
| Sr. VP, Engineering & Ops | Rafael Colaco | Rangeland Energy | 281-566-3006 | 713-724-4444 |
| Project Engineer          | Eric Weise    | Rangeland Energy | 281-566-3011 | 215-280-1332 |

**COLT Connector Pipeline Construction**

**This Week's Activities**

- Environmental inspections continue.

**Next Week's Activities**

- Tree planting awaiting land owner

**COLT Connector % Complete**

|                    |                |               |                |
|--------------------|----------------|---------------|----------------|
| Clearing / Grading | 100 % complete | Trenching     | 100 % complete |
| Stringing          | 100 % complete | Lowering      | 100 % complete |
| Welding            | 100 % complete | Backfill      | 100 % complete |
| Finish Cleanup     | 90 % complete  | Rough Cleanup | 98 % complete  |

---

---

### Beaver Lodge Facility Construction

#### This Week's Activities

- Storage tank repairs and construction
- Pump commissioning
- Controls check out.
- 3<sup>rd</sup> party pipeline excavation and pipe laying for tie-in
- Concrete work associated with pipe supports and meter foundation

#### Next Week's Activities

- Storage tank repairs and construction
- Set meter skid.
- Pipe supports for tank line
- Controls check out

### Beaver Lodge % Complete

|                                 |    |            |
|---------------------------------|----|------------|
| Rough Site Grading & Civil Work | 75 | % complete |
| Mechanical & Electrical Bldgs.  | 77 | % complete |
| Tank Construction               | 60 | % complete |
| Mechanical                      | 75 | % complete |
| Electrical                      | 75 | % complete |
| Finish grading                  | 35 | % complete |