



**Weekly Construction Status  
NDPSC  
Docket#: PU-10-637**

Rangeland Pipeline, LLC PU-10-637	<b>Rev</b>	<b>Date</b>	<b>Issued For</b>	<b>By</b>	<b>Chk'd</b>	<b>App'd</b>	<b>Originated by/date</b>
COLT Connector Pipeline Williams County							Eric Weise   10/29/12
							<b>Page:</b> 1 of 2
<b>Date:</b>	October 29, 2012						
<b>Time Period:</b>	October 19, 2012 through October 25, 2012						

<b>Contacts</b>	<b>Name</b>	<b>Company</b>	<b>Office</b>	<b>Cell</b>
Sr. VP, Engineering & Ops	Rafael Colaco	Rangeland Energy	281-566-3006	713-724-4444
Project Engineer	Eric Weise	Rangeland Energy	281-566-3011	215-280-1332

**COLT Connector Pipeline Construction**

**This Week's Activities**

- Environmental inspections continue.

**Next Week's Activities**

- None planned

**COLT Connector % Complete**

Clearing / Grading	100 % complete	Trenching	100 % complete
Stringing	100 % complete	Lowering	100 % complete
Welding	100 % complete	Backfill	100 % complete
Finish Cleanup	90 % complete	Rough Cleanup	98 % complete

---

---

### Beaver Lodge Facility Construction

#### This Week's Activities

- Installation of tank valves.
- Tank berm earthwork
- Meter skid wiring.
- Site clean-up.

#### Next Week's Activities

- Activities related to commissioning meter skid.
- Paint tank piping
- Installation and commissioning of tank instruments
- Fabrication of tank foam piping

### Beaver Lodge % Complete

Rough Site Grading & Civil Work	75	% complete
Mechanical & Electrical Bldgs.	85	% complete
Tank Construction	75	% complete
Mechanical	90	% complete
Electrical	85	% complete
Finish grading	60	% complete