

	Weekly Construction Status NDPSC Docket#: PU-10-637						
	Rangeland Pipeline, LLC PU-10-637	Rev	Date	Issued For	By	Chk'd	App'd
COLT Connector Pipeline Williams County							Page: 1 of 2
Date:	November 13, 2012						
Time Period:	November 2, 2012 through November 8, 2012						

Contacts	Name	Company	Office	Cell
Sr. VP, Engineering & Ops	Rafael Colaco	Rangeland Energy	281-566-3006	713-724-4444
Project Engineer	Eric Weise	Rangeland Energy	281-566-3011	215-280-1332

COLT Connector Pipeline Construction

This Week's Activities

- Environmental inspections continue.

Next Week's Activities

- None planned

COLT Connector % Complete

Clearing / Grading	100 % complete	Trenching	100 % complete
Stringing	100 % complete	Lowering	100 % complete
Welding	100 % complete	Backfill	100 % complete
Finish Cleanup	90 % complete	Rough Cleanup	98 % complete

Beaver Lodge Facility Construction

This Week's Activities

- Tank berm earthwork
- Controls system checkout.
- Foam piping fabrication
- Site clean-up.

Next Week's Activities

- Tank berm earthwork
- Fabrication of tank foam piping
- Control system checkout

Beaver Lodge % Complete

Rough Site Grading & Civil Work	80	% complete
Mechanical & Electrical Bldgs.	85	% complete
Tank Construction	85	% complete
Mechanical	90	% complete
Electrical	85	% complete
Finish grading	70	% complete