

 <b>Rangeland Energy, LLC</b>	<b>Weekly Construction Status NDPSC Docket#: PU-10-637</b>						
	Rangeland Pipeline, LLC PU-10-637	Rev	Date	Issued For	By	Chk'd	App'd
COLT Connector Pipeline Williams County							Page: 1 of 2
<b>Date:</b>	December 13, 2012						
<b>Time Period:</b>	December 7, 2012 December 13, 2012						

Contacts	Name	Company	Office	Cell
Sr. VP, Engineering & Ops	Rafael Colaco	Rangeland Energy	281-566-3006	713-724-4444
Project Engineer	Eric Weise	Rangeland Energy	281-566-3011	215-280-1332

### COLT Connector Pipeline Construction

#### This Week's Activities

- Environmental inspections continue.

#### Next Week's Activities

- None planned

### COLT Connector % Complete

Clearing / Grading	100 % complete	Trenching	100 % complete
		Lowering	100 % complete
Stringing	100 % complete	Backfill	100 % complete
Welding	100 % complete	Rough Cleanup	98 % complete
Finish Cleanup	90 % complete		

---

### Beaver Lodge Facility Construction

#### This Week's Activities

- Radar gauge calibration
- Install foam pipping fittings
- Install miscellaneous electrical components
- Site clean-up.

#### Next Week's Activities

- Commissioning of tank

#### Beaver Lodge % Complete

Rough Site Grading & Civil Work	95	% complete
Mechanical & Electrical Bldgs.	95	% complete
Tank Construction	95	% complete
Mechanical	95	% complete
Electrical	95	% complete
Finish grading	95	% complete