

 Rangeland Energy, LLC	Weekly Construction Status NDPSC Docket#: PU-10-637						
	Rangeland Pipeline, LLC PU-10-637	Rev	Date	Issued For	By	Chk'd	App'd
COLT Connector Pipeline Williams County							Page: 1 of 2
Date:	December 28, 2012						
Time Period:	December 21, 2012 December 27, 2012						

Contacts	Name	Company	Office	Cell
Sr. VP, Engineering & Ops	Rafael Colaco	Rangeland Energy	281-566-3006	713-724-4444
Project Engineer	Eric Weise	Rangeland Energy	281-566-3011	215-280-1332

COLT Connector Pipeline Construction

This Week's Activities

- Environmental inspections recommending that the site is temporarily stabilized due to frozen ground conditions and, as a result, weekly EI inspections can be suspended until such time as the ground thaws or significant runoff occurs, whichever comes first

Next Week's Activities

- None planned

COLT Connector % Complete

Clearing / Grading	100 % complete	Trenching	100 % complete
Stringing	100 % complete	Lowering	100 % complete
Welding	100 % complete	Backfill	100 % complete
Finish Cleanup	90 % complete	Rough Cleanup	98 % complete

Beaver Lodge Facility Construction

This Week's Activities

- Contractors demobilizing for holiday.

Next Week's Activities

- None planned

Beaver Lodge % Complete

Rough Site Grading & Civil Work	100	% complete
Mechanical & Electrical Bldgs.	98	% complete
Tank Construction	98	% complete
Mechanical	100	% complete
Electrical	98	% complete
Finish grading	95	% complete