

	Weekly Construction Status NDPSC Docket#: PU-10-637						
	Rangeland Pipeline, LLC PU-10-637	Rev	Date	Issued For	By	Chk'd	App'd
COLT Connector Pipeline Williams County							Eric Weise 1/10/13
Date:	January 10, 2013						
Time Period:	January 4, 2013 January, 10 2013						
Page:							
1 of 2							

Contacts	Name	Company	Office	Cell
Sr. VP, Engineering & Ops	Rafael Colaco	Rangeland Energy	281-566-3006	713-724-4444
Project Engineer	Eric Weise	Rangeland Energy	281-566-3011	215-280-1332

COLT Connector Pipeline Construction

This Week's Activities

- None

Next Week's Activities

- None planned

COLT Connector % Complete

Clearing / Grading	100 % complete	Trenching	100 % complete
		Lowering	100 % complete
Stringing	100 % complete	Backfill	100 % complete
Welding	100 % complete	Rough Cleanup	98 % complete
Finish Cleanup	90 % complete		

Beaver Lodge Facility Construction

This Week's Activities

- Contractors returned to site.
- Miscellaneous electrical punch list items

Next Week's Activities

- Completion of punch list items

Beaver Lodge % Complete

Rough Site Grading & Civil Work	100	% complete
Mechanical & Electrical Bldgs.	98	% complete
Tank Construction	98	% complete
Mechanical	100	% complete
Electrical	98	% complete
Finish grading	98	% complete