



BEAR PAW ENERGY, LLC

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Weekly Construction Progress Report

Case #: PU-10-666

Project: Stateline 1 & 2

Week Ending: June 05, 2011

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Tony Buckner	Linde Process		281-593-9993
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities

Removing topsoil at parking lot, site office, retention pond areas
Continue layout & setting grade stakes

Significant Work Activity for Next Week

Continue surveying as required
Remove topsoil
Preparation of sub grades
Cut & fill according to the site grading plan

Project Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	2%	Final Site Cleanup	0%
Plant Foundations	0%	Buildings	0%
Equipment	0%	Plant Electrical Power	0%
Mechanical	0%	Instrumentation	0%

Project Site Safety

No safety issues

Comments

Signatory	Date
Russ Clark	6/07/11