



BEAR PAW ENERGY, LLC

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Weekly Construction Progress Report

Case #: PU-10-666
Project: Stateline 1 & 2
Week Ending: June 26, 2011

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Tony Buckner	Linde Process		281-593-9993
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310


Brief Description of Week's Activities
Stripped topsoil on Stateline 1 and 2 process areas, cut Stateline 2 ditch areas, fill Stateline 1 process road areas. Fine grading construction parking lot, Continue layout & setting grade stakes Installing temporary construction power

Significant Work Activity for Next Week
Continue surveying as required Continue stripping topsoil Preparation of sub grades Cut & fill Installation of temporary power Installation of rock in parking lot & road areas.

Project Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	19.0 %	Final Site Cleanup	0 %
Plant Foundations	0 %	Buildings	0 %
Equipment	0 %	Plant Electrical Power	0 %
Mechanical	0 %	Instrumentation	0 %

Project Site Safety
No safety or environmental issues to date

Comments



**BEAR PAW
ENERGY, LLC**

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Signatory	Date
Russ Clark	6/28/2011