



BEAR PAW ENERGY, LLC

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Weekly Construction Progress Report

Case #: PU-10-666
Project: Stateline 1 & 2
Week Ending: July 03, 2011

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Tony Buckner	Linde Process		281-593-9993
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities

Stripped topsoil on Stateline 1 & Stateline 2 process areas
 Cutting Stateline 2 process area, retention pond and drainage ditch areas
 Fill in Stateline 1 process area and road areas
 Complete fine grading of the construction parking lot
 Continue layout & setting grade stakes
 Installation of temporary power to the site
 Site fencing layout has been staked and surveyed.
 All worked performed per approved drawings.

Significant Work Activity for Next Week


Continue surveying as required
 Continue stripping topsoil, preparation of sub grades, cut and fill areas
 Installation of temporary electrical power
 Installation of gravel in parking lot & road areas
 Installation of site fencing

Project Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	42.0 %	Final Site Cleanup	
Plant Foundations		Buildings	
Equipment		Plant Electrical Power	
Mechanical		Instrumentation	

Project Site Safety

No safety or environmental issues to date



**BEAR PAW
ENERGY, LLC**

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Comments

Signatory	Date
Russ Clark	7/05/2011