



Weekly Construction Progress Report

Case #: PU-10-666
Project: Stateline 1 & 2
Week Ending: July 10, 2011

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Tony Buckner	Linde Process		281-593-9993
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities

Stripping topsoil on Stateline 1 process and loading areas
 Cutting retention pond and ditch areas
 Infill plant road areas,
 Fine grading of Stateline 1 area
 Gravel installation in office trailer, construction parking lot and plant roads
 Continue layout and setting grade stakes
 Installation of temporary power
 Site fencing layout and installation of fence post
 All worked performed per approved drawings.

Significant Work Activity for Next Week

Continue surveying as required
 Continue stripping topsoil in plant areas
 Preparation of sub grades
 Continue cut and fill
 Continue installation of gravel including the construction parking lot and road areas.
 Installation of temporary power
 Installation of site fencing
 Begin 56th Street upgrade to allow heavy load traffic.

Project Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	52.0 %	Final Site Cleanup	0 %
Plant Foundations	0 %	Buildings	0 %
Equipment	0 %	Plant Electrical Power	0 %
Mechanical	0 %	Instrumentation	0 %



**BEAR PAW
ENERGY, LLC**

A SUBSIDIARY OF DNEOK PARTNERS, L.P.

Project Site Safety
No safety or environmental issues to date

Comments

Signatory	Date
Russ Clark	7/12/2011