



## Weekly Construction Progress Report

**Case #: PU-10-666**  
**Project: Stateline 1 & 2**  
**Week Ending: July 17, 2011**

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Tony Buckner	Linde Process		281-593-9993
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

### Brief Description of Week's Activities

Stripping topsoil at substation area  
 Cutting retention pond and ditch areas,  
 Fill plant road areas, Stateline 1 pipe-rack areas  
 Fine grading Stateline 1 process area, retention pond and plant roads  
 Gravel installation in parking lot, & plant roads  
 Continue site layout and setting grade stakes  
 Continue installation of temporary power  
 Site fencing layout and installation of fence posts  
 Mobilized and set LPP and contractor office trailers  
 All worked performed per approved drawings.

### Significant Work Activity for Next Week

Continue surveying as required  
 Continue stripping topsoil, preparing subgrades, cut and fill and installation of plant ditches and culverts  
 Continue installation of gravel in plant construction areas, parking lot and road areas  
 Continue installation of temporary power  
 Continue installation of site fencing.  
 Begin 56<sup>th</sup> street upgrade  
 Begin surveying for drilled piers.

### Project Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	63.0 %	Final Site Cleanup	0 %
Plant Foundations	0 %	Buildings	0 %
Equipment	0 %	Plant Electrical Power	0 %
Mechanical	0 %	Instrumentation	0 %



**BEAR PAW  
ENERGY, LLC**

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

<b>Project Site Safety</b>
No safety or environmental issues to date

<b>Comments</b>

<b>Signatory</b>	<b>Date</b>
Russ Clark	7/19/2011