



# BEAR PAW ENERGY, LLC

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

## Weekly Construction Progress Report

Case #: PU-10-666  
Project: Stateline 1 & 2  
Week Ending: July 31, 2011

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Tony Buckner	Linde Process	701-875-5040	281-593-9993
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities
<p>Cut the Stateline 2 process area, construction loading area and 56<sup>th</sup> St north ditch            Fine graded Stateline 2 process areas and construction parking lot            Continued setting layout for grade stakes and drilled piers            Continued installation of culverts, temporary power and lighting and plant fencing            Installed gravel on plant roads            Installed drilled piers in the pipe rack areas            Started excavation of pipe-rack and equipment foundations            All work performed per approved drawings</p>

Significant Work Activity for Next Week
<p>Continue surveying, stripping top soil, cutting and filling Stateline 2 process area and construction loading area            Continue installation of plant ditches, culverts, temporary power and lighting and plant fencing            Continue installation of gravel in loading areas and plant roads            Continue 56<sup>th</sup> street upgrade            Continue surveying and installing drill piers            Continue excavation of pipe-rack and equipment foundations</p>

Project Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	80%	Final Site Cleanup	0%
Plant Foundations	0%	Buildings	0%
Equipment	0%	Plant Electrical Power	0%
Mechanical	0%	Instrumentation	0%



# BEAR PAW ENERGY, LLC

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

<b>Project Site Safety</b>
No safety or environmental issues to date

<b>Comments</b>

<b>Signatory</b>	<b>Date</b>
Russ Clark	8/02/2011