



BEAR PAW ENERGY, LLC

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Weekly Construction Progress Report

Case #: PU-10-666
Project: Stateline 1 & 2
Week Ending: August 21, 2011

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Tony Buckner	Linde Process	701-875-5040	281-593-9993
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities

Completed all site grading work with the exception of 56th Street and the electrical substation area.
Form piers in the pipe rack areas for Stateline 1.
Placed concrete foundations for Stateline 1 inlet separators and began building forms and tying rebar for the foundations for the compressor buildings in Stateline 1.

Significant Work Activity for Next Week

Site Prep work :

Continue work on the upgrade of 56th Street and the electrical substation area.

Stateline 1:

Continue pipe rack foundation in NGL storage tank areas.

Continue installation of foundations for plant inlet separators and the inlet slug catcher.

Continue installing pipe rack foundations in the process area.

Continue installing installation of compressor foundation in residue and refrigeration compressor buildings.

Continue excavations of compressor building foundations.

Stateline 2:

Continue installing drill piers in the plant inlet and storage tank areas.

Continue working on equipment foundations in refrigeration compressor building.

Continue excavations of compressor building foundations.

Stateline 1 Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	92.0 %	Final Site Cleanup	0 %
Plant Foundations	19.5 %	Buildings	0 %
Equipment	0 %	Plant Electrical Power	0 %
Mechanical	0 %	Instrumentation	0 %



BEAR PAW ENERGY, LLC

A SUBSIDIARY OF ONEOK PARTNERS, L.P.


--

Stateline 2 Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	92.0 %	Final Site Cleanup	0 %
Plant Foundations	1.1 %	Buildings	0 %
Equipment	0 %	Plant Electrical Power	0 %
Mechanical	0 %	Instrumentation	0 %

Project Site Safety
No safety or environmental issues to date

Comments

Signatory	Date
Russ Clark	8/23/2011



**BEAR PAW
ENERGY, LLC**

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Weekly Construction Progress Report

Case #: PU-10-666
Project: Stateline 1 & 2
Week Ending: August 14, 2011

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Tony Buckner	Linde Process	701-875-5040	281-593-9993
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities

Continued site grading work for the truck loading area, flare areas for Stateline 1 and Stateline 2, inlet process areas for Stateline 1, the temporary construction office, the permanent office and control room building, parking lots.

Continued installation of retention pond.
Installed geo-tech, & rock in loading area.
Installed ditch erosion matting.
Installed plant fencing,
Formed piers in the pipe rack areas for Stateline 1.
Completed excavation for Stateline 1 inlet separators and began building forms and tying rebar for the foundations.
Completed excavation and backfill for the Stateline 1 and 2 slug catcher
Completed excavation for Stateline 1 and 2 residue compressors and the lube oil storage tank.

Significant Work Activity for Next Week

Site Prep work :

Complete all site prep work with exception of the upgrade of 56th Street.

Stateline 1:

Complete pipe rack foundation in NGL storage tank areas.
Continue installation of foundations for plant inlet separators and the inlet slug catcher.
Begin pipe rack foundations in the process area.
Begin installation of compressor foundation in residue and refrigeration compressor buildings.
Continue excavations of compressor building foundations.



BEAR PAW ENERGY, LLC

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Stateline 2:

Begin drill piers in the plant inlet and storage tank areas.
Begin working on equipment foundations in refrigeration compressor building.
Continue excavations of compressor building foundations.

Project Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	92.0 %	Final Site Cleanup	
Plant Foundations	11.3 %	Buildings	
Equipment		Plant Electrical Power	
Mechanical		Instrumentation	

Project Site Safety

No safety or environmental issues to date

Comments

Signatory

Russ Clark

Date

8/16/2011



**BEAR PAW
ENERGY, LLC**

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Weekly Construction Progress Report

Case #: PU-10-666
Project: Stateline 1 & 2
Week Ending: August 7, 2011

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Tony Buckner	Linde Process		281-593-9993
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities

Continued site grading work for the truck loading area, flare areas for Stateline 1 and Stateline 2, inlet process areas for Stateline 1, the temporary construction office, the permanent office and control room building, parking lots.

Continued work on temporary power and lighting.

Continue work on plant roads, 56th st. upgrade, ditches, retention pond, fencing.

Continue installation of drill piers.

Begin excavation for residue compressor building and foundation.

Excavating Stateline 1 inlet separator foundations.

Form piers in the pipe rack areas for Stateline 1.

Bushing piers in the pipe rack and process areas for Stateline 1.

Pre-tying rebar for pier caps in the pipe rack and process areas for Stateline 1.

Continue survey & layout.

Significant Work Activity for Next Week

Complete the first mile of the 56th St. upgrade.

Continue installation of ditches, retention pond, fencing, plant roads.

Continue installation of drill piers.

Complete excavation for compressor building and foundation.

Complete excavating Stateline 1 inlet separator foundations.

Begin excavation for the propane system and refrigeration building foundation.

Tying and placing rebar for pier caps in the pipe rack and process areas for Stateline 1.

Form pier caps in the Stateline 1 inlet process area.



BEAR PAW ENERGY, LLC

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Project Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	80.0 %	Final Site Cleanup	0 %
Plant Foundations	2.8 %	Buildings	0 %
Equipment	0 %	Plant Electrical Power	0 %
Mechanical	0 %	Instrumentation	0 %

Project Site Safety
No safety or environmental issues to date.

Comments

Signatory	Date
Russ Clark	8/09/2011



**BEAR PAW
ENERGY, LLC**

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Weekly Construction Progress Report

Case #: PU-10-666
Project: Stateline 1 & 2
Week Ending: June 26, 2011

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Tony Buckner	Linde Process		281-593-9993
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities

Continued site grading work for the truck loading area, flare areas for Stateline 1 and Stateline 2, inlet process areas for Stateline 1, the temporary construction office, the permanent office and control room building, parking lots.

Continued work on temporary power and lighting.

Continue work on plant roads, 56th st. upgrade, ditches, retention pond, fencing.

Continue installation of drill piers.

Begin excavation for residue compressor building and foundation.

Excavating Stateline 1 inlet separator foundations.

Form piers in the pipe rack areas for Stateline 1.

Bushing piers in the pipe rack and process areas for Stateline 1.

Pre-tying rebar for pier caps in the pipe rack and process areas for Stateline 1.

Continue survey & layout.

Significant Work Activity for Next Week

Complete the first mile of the 56th St. upgrade.

Continue installation of ditches, retention pond, fencing, plant roads.

Continue installation of drill piers.

Complete excavation for compressor building and foundation.

Complete excavating Stateline 1 inlet separator foundations.

Begin excavation for the propane system and refrigeration building foundation.

Tying and placing rebar for pier caps in the pipe rack and process areas for Stateline 1.

Form pier caps in the Stateline 1 inlet process area.



**BEAR PAW
ENERGY, LLC**

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Project Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	80.0 %	Final Site Cleanup	0 %
Plant Foundations	2.8 %	Buildings	0 %
Equipment	0 %	Plant Electrical Power	0 %
Mechanical	0 %	Instrumentation	0 %

Project Site Safety
No safety or environmental issues to date.

Comments

Signatory	Date
Russ Clark	8/09/2011