



**BEAR PAW
ENERGY, LLC**

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Weekly Construction Progress Report

Case #: PU-10-666

Project: Stateline 1 & 2

Week Ending: August 28, 2011

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Tony Buckner	Linde Process	701-875-5040	281-593-9993
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities

Completed temporary site grading work for the electrical substation area.
Form piers in the pipe rack areas for Stateline 1.
Continued excavation for the vault in Stateline 1.
Placed concrete foundations for Stateline 1 inlet separators and began building forms and tying rebar for the foundations for the compressor buildings in Stateline 1.
Began welding underground pipe drains for Residue Compressors.

Significant Work Activity for Next Week

Site Prep work :

Continue work on the upgrade of 56th Street.

Stateline 1:

Continue pipe rack foundation in NGL storage tank areas.

Continue installation of foundations for plant inlet separators, inlet slug catcher, regeneration gas heater and hot oil heater.

Continue installing pipe rack foundations in the process area.

Continue installing installation of compressor foundation in residue and refrigeration compressor buildings.

Continue excavations of compressor building foundations.

Continue welding and begin installing underground pipe drains for Residue Compressors.

Stateline 2:

Continue installing drill piers in the plant inlet and storage tank areas.

Continue working on equipment foundations in refrigeration compressor building.

Continue excavations of compressor building foundations.



BEAR PAW ENERGY, LLC

A SUBSIDIARY OF DAEOK PARTNERS, L.P.

Stateline 1 Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	92.0 %	Final Site Cleanup	0 %
Plant Foundations	28.0 %	Buildings	0 %
Equipment	0 %	Plant Electrical Power	0 %
Mechanical	0 %	Instrumentation	0 %

Stateline 2 Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	92.0 %	Final Site Cleanup	0 %
Plant Foundations	6.2 %	Buildings	0 %
Equipment	0 %	Plant Electrical Power	0 %
Mechanical	0 %	Instrumentation	0 %

Project Site Safety
No safety or environmental issues to date

Comments

Signatory	Date
Russ Clark	8/30/2011