



Weekly Construction Progress Report

Case #: PU-10-666

Project: Stateline 1 & 2

Week Ending: September 25, 2011

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Tony Buckner	Linde Process	701-875-5040	281-593-9993
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities

Stateline 1:

Poured concrete for the aboveground storage tank area, the cryo process area and the refrigeration compressor building.

Set forms for two residue compressors, air coolers, and pipe rack in the process flare area.

Continued with underground pipe fabrication for the residue compressor building.

Excavated areas for the PDC building

Began receiving structural steel

Began assembling of cranes

Stateline 2:

Set rebar and forms for the inlet feed gas slug catchers and two residue compressors.

Set rebar and anchor bolts for the pipe rack.

Continue building piers in the aboveground storage tank area and the cryo process area.

Significant Work Activity for Next Week

Stateline 1:

Pour foundations for NGL storage tanks, hot oil heater, air coolers, two residue compressors, pipe supports in the flare area

Excavate the area for the mole sieve dehydration beds.

Backfill for the residue compressor building and continue forms for outer perimeter.

Pour concrete seal slab for PDC building


Build and install structural steel for equipment and pipe racks.

Continue to receive equipment and structural steel to support project deliverables.

Stateline 2:

Build and install structural steel for equipment and pipe racks.

Continue to receive equipment and structural steel to support project deliverables.



BEAR PAW ENERGY, LLC

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Stateline 1 Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	92.0 %	Final Site Cleanup	0 %
Plant Foundations	56.5 %	Buildings	0 %
Equipment	0 %	Plant Electrical Power	0 %
Mechanical	1.5 %	Instrumentation	0 %

Stateline 2 Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	92.0 %	Final Site Cleanup	0 %
Plant Foundations	23.1 %	Buildings	0 %
Equipment	0 %	Plant Electrical Power	0 %
Mechanical	0 %	Instrumentation	0 %

Project Site Safety
No safety or environmental issues to date

Comments

Signatory	Date
Russ Clark	9/27/2011