



Weekly Construction Progress Report

Case #: PU-10-666

Project: Stateline 1 & 2

Week Ending: October 2, 2011

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Tony Buckner	Linde Process	701-875-5040	281-593-9993
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities

Stateline 1:

Poured concrete for sleepers, pipe racks in the process flare area, the NGL storage tanks, the regeneration gas cooler, and residue compressors.

Set forms for the refrigerant compressor building and compressors and set forms for the PDC building.

Tied rebar for the flare, knock out pumps and knock out drum.

Installed frost resistant material for building and equipment foundations.

Received and installed structural steel and installed pipe racks.

Continued with layout of underground piping and electrical ductbanks.

Continued excavation and backfill.

Stateline 2:

Drilled and poured piers.

Poured concrete for pipe racks.

Installed concrete forms for residue compressors and two process modules.

Installed frost resistant material for equipment foundations.

Received and assembled cranes.

Continued with survey and layout of Stateline 2.

Significant Work Activity for Next Week

Stateline 1:

Complete installation of frost resistant material for the refrigerant compressor building.

Continue concrete work on residue compressor building.

Complete foundations in the aboveground storage tank area.

Begin excavation for the natural gasoline (condensate) storage tanks.

Continue to receive equipment, structural steel to support project deliverables.

Assemble and install structural steel.

Pour concrete for the hot oil heater.



BEAR PAW ENERGY, LLC

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Stateline 2:

Begin excavation for refrigerant compressor building.
 Set forms and anchor bolts for residue compressors.
 Install pipe racks.
 Mobilize electrical contractor.
 Continue to receive equipment and structural steel to support project deliverables.

Stateline 1 Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	92.0 %	Final Site Cleanup	0 %
Plant Foundations	63.3 %	Buildings	0 %
Equipment	0 %	Plant Electrical Power	0 %
Mechanical	2.1 %	Instrumentation	0 %

Stateline 2 Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	92.0 %	Final Site Cleanup	0 %
Plant Foundations	29.6 %	Buildings	0 %
Equipment	0 %	Plant Electrical Power	0 %
Mechanical	0 %	Instrumentation	0 %

Project Site Safety

Conducting daily safety meetings with all employees.

Comments

Signatory	Date
Russ Clark	10/04/2011