



ONEOK
 ROCKIES MIDSTREAM
 A SUBSIDIARY OF ONEOK PARTNERS

Weekly Construction Progress Report

Case #: PU-10-666
Project: Stateline 1 & 2
Week Ending: December 25, 2011

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Tony Buckner	Linde Process	701-875-5040	281-593-9993
Proj. Engineer	Marlon Ward	Linde Process	701-875-5043	---
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Proj. Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities

Stateline 1:

Assembled concrete forms for PDC building stairs.
 Poured 4 stair pads and residue compressor building sleepers.
 Back filled sleepers in the residue compressor building area and pedestals for the refrigeration compressor lube oil coolers.
 Bushed concrete sleepers in the residue compressor building area, pressure vessels and compressors.
 Backfilled underground duct bank from switchgear to the PDC building.
 Installed underground duct bank from switchgear to transformers.
 Installed pipe in the main process area and the aboveground storage tanks.
 Welded assembly for the hot oil heater.
 Assembled and installed platforms and ladders for the hot oil heater and on equipment and modules.
 Assembled and installed plate fin structure in the main process area.
 Set the fractionation column pumps and a refrigeration compressor.
 Installed NGL product booster pumps.
 Continue installation of Office/Control Room/Warehouse
 Continued pipe fabrication and installation including module piping "pup" pieces between modules.

Stateline 2:

Poured concrete for PDC, refrigeration compressors, fractionation columns, NGL storage tanks and NGL surge tank.
 Assembled and installed piperack in the NGL storage tank and aboveground storage tank area.
 Set aboveground storage tanks, regeneration gas module, stabilizer filter module, stabilizer reboilers, and inlet liquid receivers.
 Continued installation of the residue compressor building.
 Continued to receive Westcon and Linde material.

Significant Work Activity for Next Week

Stateline 1:

Continue assembly and installation of brazed heat exchanger support structure.



ONEOK
ROCKIES MIDSTREAM

A SUBSIDIARY OF ONEOK PARTNERS

Install structural steel in the NGL storage tank areas.
 Install duct banks from pipe rack to the condensate loading area.
 Install duct banks at switch gear building.
 Receive and set a portion of the PDC building.
 Set the stabilizer column, low stage suction scrubber and fractionation column.
 Continue pipe fabrication and installation including module piping "pup" pieces between modules.

Stateline 2

Continue assembly and installation of structural steel in the NGL storage tank and aboveground storage tank areas.
 Set the NGL surge tank and a portion of the PDC building.
 Receive the propane makeup vessel, refrigerant surge tank, regeneration gas cooler, refrigerant condenser, and the upper portions of the process flare.

Stateline 1 Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	92 %	Final Site Cleanup	0 %
Plant Foundations	99 %	Buildings	51 %
Equipment	0 %	Plant Electrical Power	0 %
Mechanical	27 %	Instrumentation	0 %

Stateline 2 Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	92 %	Final Site Cleanup	0 %
Plant Foundations	80 %	Buildings	19 %
Equipment	0 %	Plant Electrical Power	0 %
Mechanical	14 %	Instrumentation	0 %

Project Site Safety

None

Comments

Construction crews will be off for Christmas Day and New Years Day.

Signatory

Russ Clark

Date

12/29/2011