



## Weekly Construction Progress Report

**Case #:** PU-10-666  
**Project:** Stateline 1 & 2  
**Week Ending:** April 1, 2012

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Tony Buckner	Linde Process	701-875-5040	281-593-9993
Proj. Engineer	Marlon Ward	Linde Process	701-875-5043	---
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Proj. Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

### Brief Description of Week's Activities

#### Stateline 1:

Install and bush grout in the main process area, residue gas compressors and process flare area.  
 Continued pipe fabrication and installation including module piping "pup" pieces between modules.  
 Install platforms and ladders on the inlet gas filter separator and light ends fractionation column.  
 Offload and set the NGL product pumps, lube oil day tank, and analyzer building.  
 Install trim on two residue gas coolers, NGL product cooler and propane makeup pump.  
 Continued installing and roughing in the office portion of the office building and began QC on the building exterior and structure.

#### Stateline 2:

Bush grout on one transformer.  
 Continued pipe fabrication and installation including module piping "pup" pieces between modules.  
 Install trim on one produced water tank and one propane lube oil cooler.  
 Install the methanol and propane make up pumps and set two transformers.  
 Install ladders and platforms on the inlet gas filter separator and the stabilizer column.  
 Continue construction on the refrigerant compressor building.


### Significant Work Activity for Next Week

#### Stateline 1:

Continue pipe fabrication and installation including module piping "pup" pieces between modules.  
 Continue QC effort in the aboveground storage tanks, propane condenser, dehydration module and residue compressor building structure.  
 Install platforms and ladders on the propane refrigerant drums, main process areas and PDC building.  
 Continue to fit the interior of the office building.

#### Stateline 2:

Continue construction on the propane compressor building.  
 Set the light ends fractionation pumps.  
 Install pipe rack in the residue compressor building.



Install ladders and platforms on the light ends column, heavy ends column, stabilizer column, and PDC building.

Continue working on the air cooler platforms.

Continue pipe fabrication and installation including module piping "pup" pieces between modules.

**Stateline 1 Completion Percentiles**

Description	% Complete	Description	% Complete
Site preparation	92 %	Final Site Cleanup	0 %
Plant Foundations	100%	Buildings	99.5 %
Admin. Bldg	83 %	Plant Electrical Power	18 %
Mechanical	53 %	Instrumentation	18 %

**Stateline 2 Completion Percentiles**

Description	% Complete	Description	% Complete
Site preparation	92 %	Final Site Cleanup	0 %
Plant Foundations	100 %	Buildings	60 %
Equipment (included in Mech)	0 %	Plant Electrical Power	0 %
Mechanical	26 %	Instrumentation	0 %

**Project Site Safety**

Zero Tolerance Safety Policy Onsite

**Comments**

None

**Signatory**

Russ Clark

**Date**

04/03/12