



Weekly Construction Progress Report

Case #: PU-10-666
Project: Stateline 1 & 2
Week Ending: April 15, 2012

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Tony Buckner	Linde Process	701-875-5040	281-593-9993
Proj. Engineer	Marlon Ward	Linde Process	701-875-5043	---
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Proj. Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities

Stateline 1:

Continued pipe fabrication and installation including module piping "pup" pieces between modules.
 Grouted various areas in the process area.
 Installed platforms and ladders on the residue compressors, light ends fractionation pumps, condensate storage tanks, cryogenic unit, propane refrigerant compressors and economizer, and switchgear building.
 Installed regeneration gas heater control panel.
 Offload and set the condensate loading pumps.
 Continued installing and roughing in the office portion of the office building.

Stateline 2:

Offloaded and set the instrument air compressor, transformer and emergency generator.
 Assembled and installed ladders and platforms for the PSVs along the pipe rack and regeneration gas cooler.
 Continue construction on the refrigerant compressor building.

Significant Work Activity for Next Week

Stateline 1:

Continue pipe fabrication and installation including module piping "pup" pieces between modules.
 Continue to grout in various areas in the process area.
 Continue QC efforts in the main process area.
 Install platforms and ladders on the propane refrigerant drums, main process areas and PDC building.
 Continue to fit the interior of the office building.

Stateline 2:

Continue pipe fabrication and installation including module piping "pup" pieces between modules.
 Begin to grout in various areas in the process area.
 Install piping in the main process pipe rack.
 Install pipe rack in the residue compressor building.



Install ladders and platforms on the residue compressors, refrigerant compressors, main process area, and PDC building.
 Continue working on the air cooler platforms.
 Continue construction on the propane compressor building.

Stateline 1 Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	92 %	Final Site Cleanup	0 %
Plant Foundations	100%	Buildings	100 %
Admin. Bldg	94 %	Plant Electrical Power	20 %
Mechanical	62 %	Instrumentation	20 %

Stateline 2 Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	92 %	Final Site Cleanup	0 %
Plant Foundations	100 %	Buildings	75 %
Equipment <small>(included in Mech)</small>	0 %	Plant Electrical Power	1 %
Mechanical	33 %	Instrumentation	1 %

Project Site Safety

Zero Tolerance Safety Policy Onsite

Comments

None

Signatory

Russ Clark

Date

04/17/12