



Weekly Construction Progress Report

Case #: PU-10-666
Project: Stateline 1 & 2
Week Ending: April 29, 2012

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Tony Buckner	Linde Process	701-875-5040	281-593-9993
Proj. Engineer	Marlon Ward	Linde Process	701-875-5043	---
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Proj. Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities

Stateline 1:

Completed pipe installation in the main process area, aboveground storage tanks, and propane refrigerant compressor area. Other areas continue to progress.
 Grouted various areas in the process area.
 Completed installing stairs and platforms in the main process area of the plant.
 Aligned pumps in the main process area.
 Continued interior fit out of the office portion of the office building.
 Continued quality control effort for mechanical sections of the plant.

Stateline 2:

Continued pipe installation and installation including module piping "pup" pieces in the main process area, inlet area and residue compressor area. Continued to stage piping in the plant.
 Offloaded and set minor equipment.
 Grouted various areas in the process area.
 Continue construction on the refrigerant compressor building.

Significant Work Activity for Next Week

Stateline 1:

Continue pipe fabrication and installation including module piping "pup" pieces between modules.
 Focus on brazed heat exchangers for structural work.
 Complete grout in various areas in the process area.
 Continue QC efforts in the main process area.
 Set, install and balance remaining pumps and motors.
 Continue to fit the interior of the office building.

Stateline 2:

Continue to stage, fabricate and install piping including module piping "pup" pieces between modules.
 Continue to grout in various areas in the process area.
 Install piping in the main process pipe rack, residue compressor and refrigeration compressor building.



Install ladders and platforms on the residue compressors, refrigerant compressors, main process area, brazed heat exchangers and PDC building.
 Continue working on the air cooler platforms.
 Continue construction on the propane compressor building.

Stateline 1 Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	92 %	Final Site Cleanup	0 %
Plant Foundations	100%	Buildings	100 %
Admin. Bldg	98 %	Plant Electrical Power	33 %
Mechanical	70 %	Instrumentation	33 %

Stateline 2 Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	92 %	Final Site Cleanup	0 %
Plant Foundations	100 %	Buildings	98 %
Equipment <small>(included in Mech)</small>	0 %	Plant Electrical Power	3 %
Mechanical	40 %	Instrumentation	3 %

Project Site Safety
 Zero Tolerance Safety Policy Onsite

Comments
 None

Signatory	Date
Russ Clark	05/01/12