



Weekly Construction Progress Report

Case #: PU-10-666
 Project: Stateline 1 & 2
 Week Ending: May 20, 2012

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Tony Buckner	Linde Process	701-875-5040	281-593-9993
Proj. Engineer	Marlon Ward	Linde Process	701-875-5043	---
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Proj. Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities

Stateline 1:

Continued pipe installation including module piping "pup" pieces in the residue piping and condensate loading areas.
 Grouted various areas in the process area.
 Continue installing insulation on process piping.
 Continued painting inspection and performing "touch-ups" as necessary.
 Aligned pumps in the main process area.
 Completed build out of the office portion of the office building and begin quality control efforts.
 Began hydrostatically testing piping in Train 1.
 Continued quality control effort for mechanical sections of the plant and the office building.

Stateline 2:

Continued pipe installation including module piping "pup" pieces in the main process area, inlet area and residue compressor area. Continued to stage piping in the plant.
 Began to install platforms inside the residue compressor building.
 Offloaded and set minor equipment.
 Grouted various areas in the process area.

Significant Work Activity for Next Week

Stateline 1:

Continue pipe fabrication and installation including module piping "pup" pieces between modules in the residue piping and condensate areas.
 Continue to focus on brazed heat exchangers for insulation work with other areas to follow.
 Complete grout in various areas in the process area.
 Set, install and balance remaining pumps and motors.
 Continue QC efforts in the main process area.
 Continue hydrostatically testing piping in Train 1.
 Continue quality control effort in the office building for acceptance.



Stateline 2:

Continue to stage, fabricate and install piping including module piping "pup" pieces between modules concentrating on the main process area.

Continue to grout in various areas in the process area.

Install piping in the main process pipe rack, residue compressor and refrigeration compressor building. Install ladders and platforms on the residue compressors, refrigerant compressors, main process area, brazed heat exchangers and PDC building.

Continue working on the air cooler platforms.

Continue construction on the propane compressor building.

Stateline 1 Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	92 %	Final Site Cleanup	0 %
Plant Foundations	100%	Buildings	99 %
Admin. Bldg	99 %	Plant Electrical Power	56 %
Mechanical	81 %	Instrumentation	56 %

Stateline 2 Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	92 %	Final Site Cleanup	0 %
Plant Foundations	100 %	Buildings	99 %
Equipment (included in Mech)	0 %	Plant Electrical Power	8 %
Mechanical	53 %	Instrumentation	8 %

Project Site Safety

Zero Tolerance Safety Policy Onsite

Comments

None

Signatory

Russ Clark

Date

05/23/12