



Weekly Construction Progress Report

Case #: PU-10-666
Project: Stateline 1 & 2
Week Ending: July 1, 2012

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Tony Buckner	Linde Process	701-875-5040	281-593-9993
Proj. Engineer	Marlon Ward	Linde Process	701-875-5043	---
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Proj. Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities

Stateline 1:

Continued installing insulation on process piping.
 Continued painting inspection and performing "touch-ups" as necessary.
 Continued to grout areas in the process area.
 Completed final mechanical items in Train 1.
 Continued rework on signal wiring due to poor installation.
 Began signal loop checks for the DCS system.
 Continued quality control effort for mechanical sections of the plant.

Stateline 2:

Continued pipe installation including module piping "pup" pieces in the main process area, inlet area and residue compressor area. Continued to stage piping in the plant.
 Continued to install platforms inside the residue compressor building and refrigeration compressor building.
 Grouted various areas in the process area including sidewalks.
 Completed small civil work projects around processing units.

Significant Work Activity for Next Week

Stateline 1:

Complete rework on the signal wiring.
 Continue signal loop checks for the DCS system.
 Complete insulation installation in Train 1.
 Continue QC efforts in the main process area.
 Continue hydrostatically testing piping in Train 1.

Stateline 2:

Continue to stage, fabricate and install piping including module piping "pup" pieces for remaining pipe.
 Install piping in the main processing areas focusing on the installation of small bore pipe.
 Install ladders and platforms on the main process area, brazed heat exchangers and PDC building.



Continue to assemble and install structural steel in the brazed fin exchangers and cryo area.
Continue to install ladder and platforms in the residue and refrigeration compressor buildings.
Continue to grout in various areas in the process area.

Stateline 1 Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	92 %	Final Site Cleanup	0 %
Plant Foundations	100%	Buildings	99 %
Admin. Bldg	99 %	Plant Electrical Power	87 %
Mechanical	98 %	Instrumentation	87 %

Stateline 2 Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	92 %	Final Site Cleanup	0 %
Plant Foundations	100 %	Buildings	99 %
Equipment <small>(included in Mech)</small>	0 %	Plant Electrical Power	19 %
Mechanical	78 %	Instrumentation	19 %

Project Site Safety

Zero Tolerance Safety Policy Onsite

Comments

None

Signatory

Russ Clark

Date

07/05/12