



## Weekly Construction Progress Report

Case #: PU-10-666  
Project: Stateline 1 & 2  
Week Ending: July 22, 2012

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Tony Buckner	Linde Process	701-875-5040	281-593-9993
Proj. Engineer	Marlon Ward	Linde Process	701-875-5043	---
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Proj. Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

### Brief Description of Week's Activities

#### Stateline 1:

ONEOK continuing final mechanical inspections of the plant.  
Continued insulation installation on plant piping.  
Continue spot electrical rework.  
Began final grading inside plant areas.  
Installed the majority of plant lighting.  
Continue electrical system loop checks.  
Continue checkouts of vendor provided skids.

#### Stateline 2:

Continued pipe installation including module piping "pup" pieces in the main process area, inlet area and residue compressor area.  
Performed hydrostatic testing on pipe.  
Performed pneumatic leak testing on pipe.  
Continued to install platforms inside the residue compressor building.  
Continued installing conduit, pulling wire, setting electrical devices and performing terminations in plant areas.

### Significant Work Activity for Next Week

#### Stateline 1:

Continue signal loop checks for the DCS system.  
Perform general final grading on the site.  
Begin addressing any punch listed items.  
Continue installing plant lighting.  
ONEOK will continue final mechanical inspections of the plant.

#### Stateline 2:

Continue to stage, fabricate and install piping including module piping "pup" pieces for remaining pipe.  
Install piping in the main processing areas focusing on the installation of small bore pipe.



Continue hydrostatic and pneumatic testing.  
Continue installing conduit, pulling wire, setting electrical devices and performing terminations in plant areas.

**Stateline 1 Completion Percentiles**

Description	% Complete	Description	% Complete
Site preparation	92 %	Final Site Cleanup	0 %
Plant Foundations	100%	Buildings	99 %
Admin. Bldg	99 %	Plant Electrical Power	94 %
Mechanical	99.3 %	Instrumentation	94 %

**Stateline 2 Completion Percentiles**

Description	% Complete	Description	% Complete
Site preparation	92 %	Final Site Cleanup	0 %
Plant Foundations	100 %	Buildings	99 %
Equipment (included in Mech)	0 %	Plant Electrical Power	24 %
Mechanical	81 %	Instrumentation	24 %

**Project Site Safety**

Zero Tolerance Safety Policy Onsite

**Comments**

None

Signatory	Date
Russ Clark	07/24/12