



Weekly Construction Progress Report

Case #: PU-10-666
 Project: Stateline 1 & 2
 Week Ending: July 29, 2012

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Tony Buckner	Linde Process	701-875-5040	281-593-9993
Proj. Engineer	Marlon Ward	Linde Process	701-875-5043	---
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Proj. Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities

Stateline 1:

ONEOK continuing final mechanical inspections of the plant.
 Continued insulation installation on plant piping.
 Continue spot electrical rework.
 Continue final grading inside plant areas.
 Completed the majority of plant lighting.
 Continue electrical system loop checks.
 Continue checkouts of vendor provided skids and equipment.

Stateline 2:

Continued pipe installation including module piping "pup" pieces in the various isolated areas of the plant.
 Continue pipe and insulation installation in the metering area and NGL storage tank.
 Performed hydrostatic testing on pipe.
 Performed pneumatic leak testing on pipe.
 Continued to install platforms inside the residue compressor building.
 Continued installing conduit, pulling wire, setting electrical devices and performing terminations in plant areas.

Significant Work Activity for Next Week

Stateline 1:

Continue signal loop checks for the DCS system.
 Perform general final grading on the site.
 Continue addressing any punch listed items.
 Continue installing plant lighting and remaining electrical work.
 ONEOK will continue final mechanical inspections of the plant.

Stateline 2:

Continue to stage, fabricate and install piping including module piping "pup" pieces for remaining pipe.



Install piping in the main processing areas focusing on the installation of small bore pipe.
Continue installing piping and insulation in the metering area and NGL storage tank.
Continue hydrostatic and pneumatic testing.
Continue installing conduit, pulling wire, setting electrical devices and performing terminations in plant areas.

Stateline 1 Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	92 %	Final Site Cleanup	0 %
Plant Foundations	100%	Buildings	99 %
Admin. Bldg	99 %	Plant Electrical Power	95 %
Mechanical	99.5 %	Instrumentation	95 %

Stateline 2 Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	92 %	Final Site Cleanup	0 %
Plant Foundations	100 %	Buildings	99 %
Equipment (included in Mech)	0 %	Plant Electrical Power	26 %
Mechanical	83 %	Instrumentation	26 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
None

Signatory	Date
Russ Clark	07/31/12