



Weekly Construction Progress Report

Case #: PU-10-666
Project: Stateline 1 & 2
Week Ending: August 5, 2012

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Tony Buckner	Linde Process	701-875-5040	281-593-9993
Proj. Engineer	Marlon Ward	Linde Process	701-875-5043	---
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Proj. Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities
<p>Stateline 1: ONEOK continued final mechanical inspections of the plant. Continued insulation installation on plant piping. Continued spot electrical rework. Continue final grading inside plant areas. Continued electrical system loop checks for the DCS system. Completed checkouts of vendor provided skids and equipment.</p> <p>Stateline 2: Continued pipe installation including module piping "pup" pieces in the various isolated areas of the plant. Continue pipe and insulation installation in the metering area and NGL storage tank. Performed hydrostatic testing on pipe. Performed pneumatic leak testing on pipe. Continued to install platforms inside the residue compressor building. Continued installing conduit, pulling wire, setting electrical devices and performing terminations in plant areas.</p>

Significant Work Activity for Next Week
<p>Stateline 1: Complete signal loop checks for the DCS system. Perform general final grading on the site. Complete addressing any punch listed items for mechanical completion. Continue to complete remaining electrical work. ONEOK will continue final mechanical inspections of the plant. Install water line to the office building.</p> <p>Stateline 2: Continue to stage, fabricate and install piping including module piping "pup" pieces for remaining pipe.</p>

