



## Weekly Construction Progress Report

**Case #:** PU-10-666  
**Project:** Stateline 1 & 2  
**Week Ending:** August 12, 2012

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Tony Buckner	Linde Process	701-875-5040	281-593-9993
Proj. Engineer	Marlon Ward	Linde Process	701-875-5043	---
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Proj. Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

### Brief Description of Week's Activities

#### Stateline 1:

ONEOK continued final mechanical inspections of the plant.  
Continued insulation installation on plant piping.  
Continued spot electrical rework.  
Continue final grading inside plant areas.  
Completed electrical system loop checks for the DCS system.  
Issues developed on the residue compressors. The residue compressors will require some rework.  
Linde is working on resolving this issue.  
Installed water line to the office building.

#### Stateline 2:

Continued pipe installation including module piping "pup" pieces in the various isolated areas of the plant.  
Continue pipe and insulation installation in the remaining areas of the plant.  
Performed hydrostatic testing on pipe.  
Performed pneumatic leak testing on pipe.  
Continued to install platforms inside the residue compressor building.  
Continued installing conduit, pulling wire, setting electrical devices and performing terminations in plant areas.  
Began final grading of some process areas of the plant and placing gravel and rock in the units.

### Significant Work Activity for Next Week

#### Stateline 1:

Perform general final grading on the site in outlying areas and complete plant roads.  
Complete addressing any punch listed items for mechanical completion including work on residue compressors.  
Continue to complete remaining electrical work punch list.  
ONEOK will continue final mechanical inspections of the plant.



**Stateline 2:**

Continue to stage, fabricate and install piping including module piping "pup" pieces for remaining pipe. Install piping in the main processing areas focusing on the installation of small bore pipe. Continue installing piping and insulation in the metering area and NGL storage tank. Continue hydrostatic and pneumatic testing. Continue installing conduit, pulling wire, setting electrical devices and performing terminations in plant areas. Continue final grade and install rock in the main process areas.

**Stateline 1 Completion Percentiles**

Description	% Complete	Description	% Complete
Site preparation	100 %	Final Site Cleanup	90 %
Plant Foundations	100%	Buildings	100 %
Admin. Bldg	100 %	Plant Electrical Power	99 %
Mechanical	99.5 %	Instrumentation	100 %

**Stateline 2 Completion Percentiles**

Description	% Complete	Description	% Complete
Site preparation	92 %	Final Site Cleanup	0 %
Plant Foundations	100 %	Buildings	100 %
Equipment (included in Mech)	0 %	Plant Electrical Power	78 %
Mechanical	97 %	Instrumentation	78 %

**Project Site Safety**

Zero Tolerance Safety Policy Onsite

**Comments**

None

**Signatory**

Russ Clark

**Date**

08/14/12