



## Weekly Construction Progress Report

Case #: PU-10-666  
 Project: Stateline 1 & 2  
 Week Ending: September 2, 2012

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Tony Buckner	Linde Process	701-875-5040	281-593-9993
Proj. Engineer	Marlon Ward	Linde Process	701-875-5043	---
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Proj. Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

### Brief Description of Week's Activities

#### Stateline 1:

Completed addressing any punch listed items.  
 Completed final mechanical inspections of the plant.  
 Completed modifications to compressors for temporary operation mode.  
 Completed nitrogen purge.

#### Stateline 2:

Continue pipe and insulation installation in the remaining areas of the plant.  
 Performed hydrostatic testing on pipe.  
 Performed pneumatic leak testing on pipe.  
 Continued installing small miscellaneous items such as toe kicks and bolt-outs.  
 Continued installing conduit, pulling wire, setting electrical devices and performing terminations in plant areas.  
 Continue final grading of some process areas of the plant and placing gravel and rock in the units.

### Significant Work Activity for Next Week

#### Stateline 1:

Introduce buy-back fuel into the facility  
 Commission the flare, hot oil heater and regeneration gas heater.  
 Begin removing water from plant gas processing systems.

#### Stateline 2:

Continue working on remaining mechanical items.  
 Continue hydrostatic and pneumatic testing.  
 Continue installing conduit, pulling wire, setting electrical devices and performing terminations in plant areas.  
 Continue final grade and install rock in the main process areas.



<b>Stateline 1 Completion Percentiles</b>			
<b>Description</b>	<b>% Complete</b>	<b>Description</b>	<b>% Complete</b>
Site preparation	100 %	Final Site Cleanup	90 %
Plant Foundations	100%	Buildings	100 %
Admin. Bldg	100 %	Plant Electrical Power	100 %
Mechanical	99.9%	Instrumentation	100 %

<b>Stateline 2 Completion Percentiles</b>			
<b>Description</b>	<b>% Complete</b>	<b>Description</b>	<b>% Complete</b>
Site preparation	92 %	Final Site Cleanup	60 %
Plant Foundations	100 %	Buildings	100 %
Equipment <small>(included in Mech)</small>	0 %	Plant Electrical Power	98 %
Mechanical	99 %	Instrumentation	98 %

<b>Project Site Safety</b>
Zero Tolerance Safety Policy Onsite

<b>Comments</b>
None

<b>Signatory</b>	<b>Date</b>
Russ Clark	09/05/12