



Weekly Construction Progress Report

Case #: PU-10-666
 Project: Stateline 1 & 2
 Week Ending: September 9, 2012

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Tony Buckner	Linde Process	701-875-5040	281-593-9993
Proj. Engineer	Marlon Ward	Linde Process	701-875-5043	---
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Proj. Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities
<p>Stateline 1: Completed sweet gas purge. Commissioned fuel gas system, flare, hot oil heater and regeneration gas heater. Repaired minor leaks. Continue minor piping and compressor modifications for vibration study and flare study revisions.</p> <p>Stateline 2: Continue pipe and insulation installation in the remaining areas of the plant. Continued installing conduit, pulling wire, setting electrical devices and performing terminations in plant areas. Continue final grading of some process areas of the plant and placing gravel and rock in the units. Prepared for hot oil medium loading.</p>

Significant Work Activity for Next Week
<p>Stateline 1: Introduce buy-back fuel into the facility Commission the flare, hot oil heater and regeneration gas heater. Begin removing water from plant gas processing systems. Continue minor piping and compressor modifications for vibration study and flare study revisions.</p> <p>Stateline 2: Continue working on remaining mechanical items. Fill hot oil system with hot oil. Continue installing conduit, pulling wire, setting electrical devices and performing terminations in plant areas. Continue final grade and install rock in the main process areas.</p>



Stateline 1 Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	100 %	Final Site Cleanup	90 %
Plant Foundations	100%	Buildings	100 %
Admin. Bldg	100 %	Plant Electrical Power	100 %
Mechanical	100%	Instrumentation	100 %

Stateline 2 Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	100 %	Final Site Cleanup	60 %
Plant Foundations	100 %	Buildings	100 %
Equipment <small>(included in Mech)</small>	0 %	Plant Electrical Power	99.9 %
Mechanical	99.2 %	Instrumentation	99.9 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
None

Signatory	Date
Russ Clark	09/11/12