



## Weekly Construction Progress Report

Case #: PU-10-666  
 Project: Stateline 1 & 2  
 Week Ending: September 30, 2012

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Tony Buckner	Linde Process	701-875-5040	281-593-9993
Proj. Engineer	Marlon Ward	Linde Process	701-875-5043	---
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Proj. Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

### Brief Description of Week's Activities

#### Stateline 1:

Replaced power cables going to the refrigeration compressors.  
 Installed new pulsation bottles on stabilizer overhead compressors, installed heat trace, and modified grating to accommodate the bottle.  
 Verified cause and effect programming.

#### Stateline 2:

Worked punch list items, including insulation repairs and painting.  
 Open flanges and verify debris is not contained in plant strainers. No debris has not been found to date.  
 Relocate conduit in the aboveground storage tank area to allow insulation to be installed on top of the tanks.  
 Began to prepare the residue compressors for working on the pulsation bottles.

### Significant Work Activity for Next Week

#### Stateline 1:

Continue to remove water from plant process piping.  
 Verify wiring for refrigeration compressors and calibrate refrigeration compressor settings.  
 Introduce raw gas into the facility and continue start-up operations.  
 Continue compressor modifications for vibration study revisions.

#### Stateline 2:

Continue working on punch list items.  
 Continue checking strainers for debris.  
 Install insulation on the top of the aboveground storage tanks.  
 Begin work on the residue compressor pulsation bottles.  
 Continue final grade and install rock in the main process areas.  
 ONEOK will continue to punch list Stateline 2.



<b>Stateline 1 Completion Percentiles</b>			
<b>Description</b>	<b>% Complete</b>	<b>Description</b>	<b>% Complete</b>
Site preparation	100 %	Final Site Cleanup	90 %
Plant Foundations	100%	Buildings	100 %
Admin. Bldg	100 %	Plant Electrical Power	100 %
Mechanical	100%	Instrumentation	100 %

<b>Stateline 2 Completion Percentiles</b>			
<b>Description</b>	<b>% Complete</b>	<b>Description</b>	<b>% Complete</b>
Site preparation	100 %	Final Site Cleanup	60 %
Plant Foundations	100 %	Buildings	100 %
Equipment <small>(included in Mech)</small>	0 %	Plant Electrical Power	99.9 %
Mechanical	100 %	Instrumentation	99.9 %

<b>Project Site Safety</b>
Zero Tolerance Safety Policy Onsite

<b>Comments</b>
None

<b>Signatory</b>	<b>Date</b>
Russ Clark	10/02/12