



## Weekly Construction Progress Report

Case #: PU-10-666  
 Project: Stateline 1 & 2  
 Week Ending: October 7, 2012

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Tony Buckner	Linde Process	701-875-5040	281-593-9993
Proj. Engineer	Marlon Ward	Linde Process	701-875-5043	---
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Proj. Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

### Brief Description of Week's Activities

#### Stateline 1:

Completed insulation on new pulsation bottles on stabilizer compressors.  
 Replaced cables for refrigeration compressors and reinstalled cable tray covers.  
 Installed pressure transmitters on inlet pipelines to read pressures to the plant DCS.  
 Began refrigeration compressors and began troubleshooting them.  
 Performed final cleanup in the residue and refrigeration compressor buildings.  
 Introduced raw gas and began start-up operations and testing.

#### Stateline 2:

Worked punch list items, including insulation repairs and painting.  
 Pressure tested the refrigeration compressors and on-skid piping.  
 Insulators gathered and staged materials to install insulation on piping associated for the vibration studies.  
 Raised conduits on the aboveground storage tanks to allow insulation installation.  
 Removed conduit from areas where it was inside of insulation and reinstalled conduit.  
 Began to prepare the residue compressors for working on the pulsation bottles.

### Significant Work Activity for Next Week

#### Stateline 1:

Continue start-up operations and testing.  
 Continue to calibrate refrigeration compressor settings.  
 Continue compressor modifications for vibration study revisions as necessary.  
 Begin sending NGL product down the Stateline NGL pipeline.  
 Repaired final site grading after heavy rains the prior week.

#### Stateline 2:

Continue working on punch list items.  
 Continue checking strainers for debris.  
 Install insulation on the top of the aboveground storage tanks.



Continue final grade and install rock in the main process areas.  
ONEOK will continue to punch list Stateline 2.  
Repaired final site grading after heavy rains the prior week.

**Stateline 1 Completion Percentiles**

Description	% Complete	Description	% Complete
Site preparation	100 %	Final Site Cleanup	95 %
Plant Foundations	100%	Buildings	100 %
Admin. Bldg	100 %	Plant Electrical Power	100 %
Mechanical	100%	Instrumentation	100 %

**Stateline 2 Completion Percentiles**

Description	% Complete	Description	% Complete
Site preparation	100 %	Final Site Cleanup	80 %
Plant Foundations	100 %	Buildings	100 %
Equipment <small>(included in Mech)</small>	0 %	Plant Electrical Power	99.9 %
Mechanical	100 %	Instrumentation	99.9 %

**Project Site Safety**

Zero Tolerance Safety Policy Onsite

**Comments**

None

**Signatory**

Russ Clark

**Date**

10/09/12