



Weekly Construction Progress Report

Case #: PU-10-666
 Project: Stateline 1 & 2
 Week Ending: October 14, 2012

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Tony Buckner	Linde Process	701-875-5040	281-593-9993
Proj. Engineer	Marlon Ward	Linde Process	701-875-5043	---
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Proj. Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities

Stateline 1:

Continued processing raw gas in start-up operations and testing.
 Continued to calibrate refrigeration compressor settings.
 Began starting to send NGL product down the NGL pipeline.
 Continued to install insulation on aboveground storage tanks.
 Completed installation of additional piping for instrument air at the inlet receivers.
 Repaired mud ruts in the final site grading due to vehicle traffic during heavy rains last week.
 Commissioned condensate truck loading area and began truck loading operations.

Stateline 2:

Installed pulsation bottles on residue compressors and additional clamps that were necessary from the pulsation study.
 Continued to punch list facility and complete items.
 Pulled cables and pour seals for refrigeration compressors.
 Completed installing insulation on the aboveground storage tanks.
 Repaired mud ruts in the final site grading due to vehicle traffic during heavy rains last week.

Significant Work Activity for Next Week

Stateline 1:

Continue start-up operations and testing.
 Continue to calibrate refrigeration compressor settings as necessary.
 Commission the emergency generator.

Stateline 2:

Continue working on punch list items.
 ONEOK will continue to punch list Stateline 2.



Stateline 1 Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	100 %	Final Site Cleanup	95 %
Plant Foundations	100%	Buildings	100 %
Admin. Bldg	100 %	Plant Electrical Power	100 %
Mechanical	100%	Instrumentation	100 %

Stateline 2 Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	100 %	Final Site Cleanup	90 %
Plant Foundations	100 %	Buildings	100 %
Equipment (Included in Mech)	0 %	Plant Electrical Power	99.9 %
Mechanical	100 %	Instrumentation	99.9 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
None

Signatory	Date
Russ Clark	10/17/12