



Weekly Construction Progress Report

Case #: PU-10-666
Project: Stateline 1 & 2
Week Ending: October 21, 2012

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Tony Buckner	Linde Process	701-875-5040	281-593-9993
Proj. Engineer	Marlon Ward	Linde Process	701-875-5043	---
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Proj. Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities

Stateline 1:

Continued processing raw gas in start-up operations and testing.
Continued to calibrate refrigeration compressor settings.
Completed installing insulation on aboveground storage tanks.
Commissioned emergency generator.

Stateline 2:

Continued to punch list facility and complete items.
Developed pressure test and purge schedule for facility

Significant Work Activity for Next Week

Stateline 1:


Continue start-up operations and testing.
Continue to calibrate refrigeration compressor settings as necessary.

Stateline 2:

Continue working on punch list items.
ONEOK will continue to punch list Stateline 2 as part of the commissioning review.

Stateline 1 Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	100 %	Final Site Cleanup	95 %
Plant Foundations	100%	Buildings	100 %
Admin. Bldg	100 %	Plant Electrical Power	100 %
Mechanical	100%	Instrumentation	100 %



Stateline 2 Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	100 %	Final Site Cleanup	95 %
Plant Foundations	100 %	Buildings	100 %
Equipment <small>(included in Mech)</small>	0 %	Plant Electrical Power	99.9 %
Mechanical	100 %	Instrumentation	100 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
None

Signatory	Date
Russ Clark	10/24/12