



Weekly Construction Progress Report

Case #: PU-10-666
Project: Stateline 1 & 2
Week Ending: November 4, 2012

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Tony Buckner	Linde Process	701-875-5040	281-593-9993
Proj. Engineer	Marlon Ward	Linde Process	701-875-5043	---
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Proj. Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities
<p>Stateline 1: Continued processing raw gas in start-up operations and testing. Continued to calibrate refrigeration compressor settings.</p> <p>Stateline 2: Completed punch listing facility and completing items. Continued to label equipment. Developing pressure test and purge schedule for facility.</p>

Significant Work Activity for Next Week
<p>Stateline 1: Continue start-up operations and testing. Continue to calibrate refrigeration compressor settings as necessary.</p> <p>Stateline 2: Continue to label equipment. Begin to pressure test and purge facility.</p>

Stateline 1 Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	100 %	Final Site Cleanup	95 %
Plant Foundations	100%	Buildings	100 %
Admin. Bldg	100 %	Plant Electrical Power	100 %
Mechanical	100%	Instrumentation	100 %



ONEOK
ROCKIES MIDSTREAM

A SUBSIDIARY OF ONEOK ENERGY SERVICES

Stateline 2 Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	100 %	Final Site Cleanup	95 %
Plant Foundations	100 %	Buildings	100 %
Equipment <small>(included in Mech)</small>	0 %	Plant Electrical Power	99.9 %
Mechanical	100 %	Instrumentation	100 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
Commissioning work on Stateline 2 will not occur on 11/9 to 11/11 due to severe winter weather.

Signatory	Date
Russ Clark	11/08/12