

Bison 2 Weekly Construction Report
Week Ending: 8/19/11

Construction

- Roads
 - Installing silt fences for road alignment K, L1 and L2 turbine access roads
 - Completed topsoil stripping of road alignment K turbine access road
 - Started topsoil stripping of road alignment L1 and L2 turbine access roads

- Foundations
 - Anticipating start foundations week of September 19, 2011

- Collections
 - No Activity

Land Owner Contacts

- Contacts have been made with all landowners for Bison 2 that have turbines, collector lines, turbine access roads and crane paths.

Miscellaneous

- None

Weather Impacts

- None

Manpower on Site

- Michels - 34
- MP - 2