

Bison 2 Weekly Construction Report
PU- 11-57
Week Ending: 9/03/11

Construction

- Roads
 - Alignments
 - K
 - Graveled
 - L1, L2
 - Road to subgrade
 - I1
 - Top Soil Stripped
 - M
 - Cut/Fill Subgrade
 - A6, A7
 - Cut/Fill Subgrade
 - B1, B2
 - Top Soil Stripped
 - G
 - Cut/Fill Subgrade
- Collections
 - Cable is being delivered to site.

Misc.

- Gravel is complete on new lay down yard.

Weather Impacts

- None.

Manpower on Site

- Michels - 44
- Braun - 1 full time
- MP - 4

Bison 2 Weekly Construction Report
PU- 11-57
Week Ending: 9/10/11

Construction

- Roads
 - Alignments
 - K
 - Graveled
 - L1, L2
 - Road to subgrade
 - 50% Graveled
 - I1
 - Top Soil Stripped
 - M
 - Cut/Fill Subgrade
 - A6, A7
 - Cut/Fill Subgrade
 - 50% Graveled
 - B1, B2
 - Top Soil Stripped
 - G
 - Cut/Fill Subgrade
 - F
 - Top Soil Stripped
- Foundations
 - Materials started to arrive.
- Collections
 - Cable deliveries continue. Scheduled to begin 808 circuit on 9/12/11.

Misc.

- Laydown yard is complete
- Ulteig will be back on 9/12 to stake 808 collector, and alignment A1

Weather Impacts

- None.

Manpower on Site

- Michels - 44
- Braun - 1 full time
- MP - 4