

Bison 2 Weekly Construction Report
PU-11-57
Week Ending: 9/17/11

Construction

- Roads
 - Alignments
 - K, A6, A7, L1, L2, M
 - Graveled
 - G, I1, I2, B1, B2, B3, D, E
 - Cut/Fill Subgrade
 - F
 - Top Soil Stripped
- Foundations
 - Materials started to arrive.
- Collections
 - Cable deliveries continue. Cable installation on 808 circuit is 25% complete.

Misc.

- Laydown yard is complete

Weather Impacts

- None.

Manpower on Site

- Michels - 44
- Braun - 1 full time
- MP - 4