

**Bison 2 Weekly Construction Report**  
**PU-11-57**  
**Week Ending: 9/24/11**

**Construction**

- Roads
  - Alignments
    - A6, A7, G, K, L1, L2, M
      - Graveled
    - I1, I2
      - Cut/Fill Subgrade
    - F
      - Cut/Fill Subgrade
    - B1, B2
      - Cut/Fill Subgrade
    - E
      - Cut/Fill Subgrade
    - C
      - Top Soil Stripped
- Foundations
  - Embed, Rebar and Anchor Bolt deliveries are in process
- Collections
  - Trenching 808 Circuit

**Misc.**

- Ulteig has staked all alignments
- Circuits 809 and 812 are staked

**Weather Impacts**

- 2" of rain on 9/20. No work occurred on 9/20, and minimal work occurred on 9/21.

**Manpower on Site**

- Michels - 44
- Braun - 1 full time
- MP - 4