

**Bison 2 Weekly Construction Report**  
**PU-11-57**  
**Week Ending: 10/09/11**

**Construction**

Alignment	Topsoil stripped	Subgrade	Gravel	Topsoil Respread	Turf Established
A1	x	x			
A5	x	x			
A6	x	x	x		
A7	x	x	x		
B1	x	x	x		
B2	x	x			
B3	x	x	x		
C	x	x			
D	x	x	x		
E	x	x	x		
F	x	x	x		
G	x	x	x		
H	x	x			
I1	x	x	x		
I2	x	x	x		
J1	x	x			
J2	x	x			
K	x	x	x		
L1	x	x	x		
L2	x	x	x		
M	x	x	x		

- Foundations
  - Embed, Rebar and Anchor Bolt deliveries are in process
- Collections
  - Trenching 808 Circuit
  - Trenching 809 Circuit

**Weather Impacts**

- Approx. .5 inches fell Thursday Night through Friday. Limited work on Friday 10/7 and Saturday 10/8 by Michels.

**Manpower on Site**

- Michels - 85
- Braun - 1 full time
- MP - 4