

**Bison 2 Weekly Construction Report  
 PU-11-57  
 Week Ending: 10/16/11**

**Construction**

<b>Alignment</b>	<b>Topsoil stripped</b>	<b>Subgrade</b>	<b>Gravel</b>	<b>Topsoil Respread</b>	<b>Turf Established</b>
A1	x	x			
A5	x	x			
A6	x	x	x	x	
A7	x	x	x	x	
B1	x	x	x	x	
B2	x	x		x	
B3	x	x	x	x	
C	x	x			
D	x	x	x	x	
E	x	x	x	x	
F	x	x	x		
G	x	x	x		
H	x	x			
I1	x	x	x		
I2	x	x	x		
J1	x	x			
J2	x	x			
K	x	x	x	x	
L1	x	x	x	x	
L2	x	x	x	x	
M	x	x	x	x	x

WTG	Foundations			Backfill
	Mud Mat	Steel	Poured	
201	X	X		
202	X	X		
203	X	50%		
204	X	50%		
205	X	50%		
206	X	50%		
207	X	50%		
208				
209				
210				
211				
212				
213				
214				
215				
216				
217				
218				
219				
220				
221				
222	X			
223				
224				
225				
226				
227				
228	X			
229				
230				
231				
232				
233				
234				
235				

- Collections
  - Trenching 808 Circuit
  - Trenching 809 Circuit

**Misc.**

**Weather Impacts**

- None

**Manpower on Site**

- Michels - 85
- Braun - 1 full time
- MP - 4