

**Bison 2 Weekly Construction Report
 PU-11-57
 Week Ending: 10/23/11**

Construction

Alignment	Topsoil stripped	Subgrade	Gravel	Topsoil Respread	Turf Established
A1	x	x			
A5	x	x			
A6	x	x	x	x	
A7	x	x	x	x	
B1	x	x	x		
B2	x	x	x		
B3	x	x	x		
C	x	x	x		
D	x	x	x		
E	x	x	x		
F	x	x	x		
G	x	x	x		
H	x	x	x		
I1	x	x	x		
I2	x	x	x		
J1	x	x			
J2	x	x			
K	x	x	x	x	
L1	x	x	x	x	
L2	x	x	x	x	
M	x	x	x	x	

- Foundations
 - Embed, Rebar and Anchor Bolt deliveries are in process

- Collections
 - Circuit 808 – Sub to 808 A complete
 - Circuit 809 - Sub to 809 A complete
 - Circuit 810 – Sub to 810 A complete
 - Circuit 811 – Sub to 52 Ave
 - Circuit 812 – Sub to 52 Ave

Bison 2 Weekly Construction Report (cont'd.)
PU-11-57

Misc.

Weather Impacts

- None

Manpower on Site

- Michels - 85
- Braun - 1 full time
- MP - 4