

Bison 2 Weekly Construction Report
PU-11-57
Week Ending: 11/06/11

Construction

Alignment	Topsoil stripped	Subgrade	Gravel	Topsoil Respread	Turf Established
A1	x	x	x	x	
A5	x	x	x	x	
A6	x	x	x	x	
A7	x	x	x	x	
B1	x	x	x	x	
B2	x	x	x	x	
B3	x	x	x	x	
C	x	x	x	x	
D	x	x	x	x	
E	x	x	x	x	
F	x	x	x	x	
G	x	x	x	x	
H	x	x	x	x	
I1	x	x	x	x	
I2	x	x	x	x	
J1	x	x	x	x	
J2	x	x	x	x	
K	x	x	x	x	
L1	x	x	x	x	
L2	x	x	x	x	
M	x	x	x	x	

- Foundations
 - 14 base sections complete and 10 pedestals complete
- Collections
 - Circuit 808 – Sub to 808 A complete
 - Circuit 809 - Sub to 809 A complete
 - Circuit 810 – Sub to 810 D complete
 - Circuit 811 – Sub to Bravo
 - Circuit 812 – Sub to Alpha

Weather Impacts

- None

Manpower on Site

- Michels - 90
- Braun - 1 full time
- MP - 4