

Bison 2 Weekly Construction Report
PU-11-57
Week Ending: 11/13/11

Construction

- Roads
All roads for Bison 2 are graveled and topsoil has been re spread.
Dormant seeding is in process.
- Foundations
15 foundations are complete. 4 additional foundations have been excavated.
- Collections
 - Circuit 808 – Sub to 808 A to 808E is complete
 - Circuit 809 - Sub to 809 A complete
 - Circuit 810 – Sub to 810 D complete
 - Circuit 811 – Sub to E
 - Circuit 812 – Sub to Alpha

Weather Impacts

- None

Manpower on Site

- Michels - 80
- Braun - 1 full time
- MP - 4