

**Bison 2 Weekly Construction Report
PU-11-57**

Week Ending: 11/27/11

- Roads
All roads for Bison 2 are graveled and topsoil has been re spread.
Dormant seeding is 90% complete.
- Foundations
19 foundations are complete. Two of the nineteen need backfill.
- Collections
 - Circuit 808 – Complete from sub to foundation
 - Circuit 809 - Sub to 809 B complete
 - Circuit 810 – Sub to 810 E complete
 - Circuit 811 – Complete from sub to foundations
 - Circuit 812 – Sub to Alpha, to 812B.

Weather Impacts

- None

Manpower on Site

- Michels - 80
- Braun - 1 full time
- MP - 4

Bison 2 Weekly Construction Report

PU-11-57

Week Ending: 11/20/11

- **Roads**
All roads for Bison 2 are graveled and topsoil has been re spread.
Dormant seeding is 90% complete.

- **Foundations**
15 foundations are complete and backfilled. 4 additional foundations have been excavated and rebar installed.

- **Collections**
 - Circuit 808 – Sub to 808 A to 808E, 808B, 808C is complete
 - Circuit 809 – Sub to 809 A complete
 - Circuit 810 – Sub to 810 D complete
 - Circuit 811 – Sub to E, and to foundations
 - Circuit 812 – Sub to Alpha, to 812B.

Weather Impacts

- None

Manpower on Site

- Michels - 80
- Braun - 1 full time
- MP - 4